

Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

Original/Duplicate/Triplicate
CONTRACT CERTIFICATE
(For Other Works)

Date.....2017

No. 1st and Final
Division: BBMP / YNK

Sub-Division: Yelahanka Sub - Division.

Bill Received No.

Dated

Divisional

Cash Book Voucher No. Dated.....

Sub Divisional

Work Code: 002-17-000004.

Est. Cost: 35.00 Lakhs B.R.No.:

Schedule Docket No. Head of Account:

Name of Work : IMPROVEMENTS TO ROADS AND DRAINS AT SURYAVAMSHI LAYOUT AND
SURROUNDING AREAS IN WARD NO.02 OF YELAHANKA SUB-DIVISION

Name of Contractor and Full Address: Technical Manager (West) KRIDL, BBMP, Bangalore.

Date: 7-12-2017.

Reference to Agreement No. EE/YNK.D/ W.O/ 000072 /2017-18.

Certified that the measurements were taken by me on 29/12/17 and recorded of Pages 115301 to 115307
measurement Book No.1154 and that the work is satisfactorily executed.

Assistant Executive Engineer
Byatakrannapura Sub-division
KRIDL BBMP, Bangalore

Officer-in-charge of work
29/12/17

executed. Measurements were taken by me on 20/12/17 and found correct. The work is satisfactorily

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the
work and the contractor has not previously received any advance on this security. These materials are of and
imperishable nature and are all required for immediate use on the work in connection with items for finished work have
been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Asst. Executive Engineer
Yelahanka Sub-Division

II Memorandum of Payment

- 1) Total value of work done or supplies made as per account within
- 2) Deduct amount to be held in reserve being percent Rs.
- 3) " Balance
- 4) Deduct Payment:
 - a) Amount of previous payment as in the Office Cash Book Voucher
No. Dated..... S.D. No.
adjusted towards cash advance recovery of
 - b) Payments } cost store or other material supplied.
Now made } recovery of amount creditable to this/other work
Amount paid on this bill Cheque / Cash.
- 5) Balance being unpaid value of work done held in reserve.
- 6) Deduct cash advance made on the Office cash Book Voucher No.
dated..... less adjustments.
- 7) Net amount due to or from Contractor
unadjustments items.
- 8) Advance to Contractor for materials brought to site (as detailed) within.
- 9) Value of Government materials supplied.

Amount

	(BBMP Ynk. Zn) Yelahanka, Bangalore
Gross Amt = Rs	3483205
PSD = Rs	174160
CGST = Rs	34832
SGST = Rs	34832
..... = Rs	69664
..... = Rs	34822
..... = Rs	3483
..... = Rs	33809
..... = Rs	385602
Net amt = Rs	3097603:00

Total amount adjusted -

Contractor's Signature

Received Rs. (in words)

by cash and by adjustment of Payment as per memorandum
(in final settlement of all demands)

Witness

1.
2.


Dated 29/12/17 Assistant Executive Engineer
Byatakrannapura Sub-division

Paid by me 20/12/17 Assistant Executive Engineer
Byatakrannapura Sub-division

Cash Rs. KRIDL BBMP, Bangalore

Dated.....

Initials of Officer making payment



Audited & Admitted for Rs

Stamp

3097603:00

and Rs

385602:00

by Cheque

Executive Engineer

Assistant Executive Engineer
Byatakrannapura Sub-Division
KRIDL BBMP, Bangalore

Exe. Engineer
Yelahanka Sub-Division
BBMP

Original/Duplicate/Triplicate

Previous Measurement		Present Measurement			Total up-to date		Remarks
Qty	cost	Qty	Rate	Cost	Qty	cost	
-	-	501.05 ✓	200.34 ✓	100380.36 ✓	501.05	100380.36 ✓	
-	-	501.05 ✓	100.00 ✓	50105.00 ✓	501.05	50105.00 ✓	
-	-	68.14 ✓	5159.02 ✓	351535.62 ✓	68.14	351535.62 ✓	
-	-	8.6330 ✓	64243.42 ✓	554613.44 ✓	8.63	554613.44 ✓	
-	-	23.04 ✓	4438.22 ✓	102256.59 ✓	23.04	102256.59 ✓	
-	-	38.40 ✓	102.82 ✓	3948.29 ✓	38.40	3948.29 ✓	
-	-	3.60 ✓	5598.92 ✓	20156.11 ✓	3.60	20156.11 ✓	
-	-	998.18 ✓	310.58 ✓	310014.74 ✓	998.18	310014.74 ✓	
-	-	136.24 ✓	6371.66 ✓	868100.45 ✓	136.24	868100.45 ✓	
-	-	36.00 ✓	4402.79 ✓	158500.44 ✓	36.00	158500.44 ✓	
-	-	321.90 ✓	2100.00 ✓	675990.00 ✓	321.90	675990.00 ✓	
				3195601 ✓		3195601 ✓	
				287604 ✓		287604 ✓	
				3483205 ✓		3483205 ✓	
		9% KRIDL charge					

AND

117.
15307

orily

of the
and
have

05
50
22
2
4
22
3
2
12
13:00

Agthi
A.G.
29/12/12

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

no	Description of work
1	KSRB 2-2.1 Earth work excavation for foundation of buildings, culverts water supply, sanitary line and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5m, in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m, after breaking of clods complete as per specifications, specification, No, KBS 2 1(a) / 2.3.5, No.5/Item No. 2.3)
2	KSRRB M100-1 Loading and Unloading of Stone Boulder / Stone aggregate /sand/kaner/ Moorum KSRRB M100-1 Placing tipper at loading point, loading with front end loader, dumping, turning for return trip, excluding time for haulage and return trip complete as per specifications MORTH -100/ Chapter 1 (Page No.133/ Item No 17.1)
3	KSRB 4-1.3 Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.85cum and fine aggregates @ 0.57cum machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications Specification No KBS 4.1, 4.2 (P.12/1.4.3)
4	KSRB 4.9.2 Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3-do-TMT Bars Fe 500 P.17/lt.No.4.46.2 (rates effects from 01-07-2017)
5	KSRB 5.2.3 Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13 (Page No. 23/ Item No. 5.6)
6	KSRB 15.1.1 Providing flush pointing to square rubble, course or uncoursed stone masonry with cement mortar 1:3, 20 mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications. (Page No.113/Item No. 15.1)
7	KSRB 4-1.7 Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs with 20mm and down size graded granite metal coarse aggregate @ 0.84cum and fine aggregate @ 0.56 cum machine mixed concrete laid in layers not exceeding 15cms, thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications, specification. No. KBS 4.1,4.2 (P. No. 13 / Item No.4.7)
8	KSRB 4-6.4 Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.21 (P.15 / 1.4.31)
9	Providing & laying in position reinforced cement concrete of Design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite metal, coarse aggregated @ 0.69cum, and fine aggregated @ 0.460cum, with superplasticiser @ 3lts confirming to IS9103-1999 Reaffirmed -2008 machine mixed concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedestals, retaining walls, return walls, walls (any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, bed blocks, anchor blocks, plinths etc., including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications, No KBS 4.1,4.6 (P.No.13/ I.No.4.11)
10	Providing and fixing RCC precast Slabs of 0.20 m thick of CC 1:2:4 with 20 mm and down size graded granite metal, machine mixed, including cost of all material, labour, HOM of Machinery, curing complete
11	Providing and fixing RCC precast Slabs of 0.10 m thick of CC 1:2:4 with 20 mm and down size graded granite metal, machine mixed, including cost of all material, labour, HOM of Machinery, curing complete

Certificates

- 1 The above work is done satisfactorily
- 2 There is no department Material Issue for the above work.
- 3 This works comes under BBMP Limit.

A. Thi
A.E
29/12/19